

Whitaker Pool Build
7/21/26

Transaction date	Description	Amount
03/12/2026	Excavation	\$ 4,500.00
03/20/2026	trench for sewer line	\$ 2,500.00
04/01/2026	Plumbing Labor	\$ 2,400.00
04/06/2026	rebar	\$ 1,564.31
04/09/2026	forming, plumbing, rebar, copper wire, material	\$ 8,850.00
04/09/2026	pvc sump, skimmer w/ round lid, autofill	\$ 1,150.53
04/14/2026	bare wire, bonding clamp	\$ 343.90
04/17/2026	Shotcrete	\$ 5,499.13
04/20/2026	Shotcrete labor	\$ 4,105.00
04/27/2026	mortar bed	\$ 339.49
04/28/2026	thinset, ltwav blue	\$ 195.21
04/30/2026	tile install, encapsulation, material	\$ 3,300.00
04/30/2026	sht gmb	\$ 1,172.36
04/30/2026	gunite encapsulation kit	\$ 1,058.07
05/01/2026	skimmer plate	\$ 143.28
05/05/2026	Irrigation labor	\$ 715.00
05/05/2026	irrigation plumbing	\$ 545.66
05/06/2026	coping	\$ 870.00
05/07/2026	paver, coping	\$ 1,193.26
05/07/2026	coping	\$ 429.86
05/07/2026	mortar bed	\$ 565.82
05/07/2026	sanded grout	\$ 230.37
05/20/2026	Trench to move RPC	\$ 300.00
05/23/2026	pvc ell	\$ 36.26
05/28/2026	equipment	\$ 1,500.00
05/28/2026	back fill, concrete pad for equip & ac units	\$ 2,750.00
05/28/2026	bell end, cement, primer, inline feeder, filter media, diverter valve, omniply, sanitizer, speed pump	\$ 12,216.34
05/29/2026	air blower	\$ 239.49
06/03/2026	Plumbing material	\$ 42.20
06/03/2026	remove concrete pad for AC unit & pour back, haul away old cement from patio	\$ 1,400.00
06/08/2026	Irrigation labor	\$ 400.00
06/09/2026	THE HOME DEPOT #0505	\$ 64.92
06/10/2026	plaster & material	\$ 3,370.00
06/10/2026	Tree removal	\$ 584.38
06/10/2026	pipe light kit, actuator with cord	\$ 1,967.94
06/11/2026	concrete material	\$ 1,343.39
06/13/2026	cement, resin, pigment, quartzscapes base	\$ 2,625.05
06/15/2026	paver	\$ 30.95
06/15/2026	acid	\$ 20.84
06/15/2026	pipe light kit	\$ 1,462.61
06/15/2026	eyeball ftg, safety ftg, poly storm int, retainer ring w/ oring, wall ftg	\$ 147.60
06/17/2026	Cedar Board Fence	\$ 3,000.00
06/17/2026	sanitary elbow, bushing, mini utility saw	\$ 29.27
06/17/2026	Turf	\$ 2,643.87
06/18/2026	Acid Wash	\$ 300.00

06/22/2026	acid	\$	38.50
06/23/2026	Pool Cover	\$	8,181.39
06/29/2026	utility drain pump	\$	104.88
06/30/2026	crushed granite & gravel rock	\$	67.55
07/01/2026	coping	\$	862.67
07/01/2026	mounted tv outside, material & labor	\$	175.00
07/01/2026	coping for cover	\$	1,200.00
07/02/2026	automation install/programming	\$	245.00
07/02/2026	cover install, cleaning cover box & job site	\$	1,900.00
07/02/2026	Stain fence with wood defender	\$	850.00
07/02/2026	landscape labor	\$	541.25
07/10/2026	chemicals	\$	437.51
07/15/2026	Plumbing labor	\$	4,380.99
07/15/2026	bell end, pvc cement, primer	\$	107.28
07/20/2026	Heater Automation	\$	75.00
07/21/2026	Electrical Labor	\$	7,288.74

Total Pool Expenses: \$ 104,602.12

30% Contractor Fee: \$ 31,380.64

Total Cost of Pool Build: \$ 135,982.76

Payments Received

1/23/26 Payment	\$	12,050.65
2/2/26 Payment	\$	12,700.00
3/30/26 Payment	\$	36,151.94
4/20/26 Payment	\$	36,151.94
6/19/26 Payment	\$	24,101.30

Total of Payments Received: \$ 121,155.83

Remaining Balance Due: \$ 14,826.93